Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120016-1

CONSTRUCTION PROGRESS REPORT FOR MONTH OF September 195

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.			
ATSPEC 1	Project Title:		Location:	STAT
	Contractor:		where the same of	
			Allotment No.: 4442-40-001	-
	Date of Commencement: 11 August 1953 Scheduled Completion Date: 30 Sept. 1953			
1	Authority for construction (identification of instrument authorizing work): 1953			
	PRC action DD/I = 195 = 53, Dated 13 April 1953 Brief description of work involved: Construction of antenna field and power cable. Percent completed in various branches of work:			
-				
•	creent compreted in various br	anches or	work:	
ſ	Excavation, grading	1 %	Flooring	%
	Concrete, cement work	1 %	Hardware	%
	Structural steel	%	Painting, glazing	%
	Masonry	7/2	Plumbing	%
	Carpentry, millwork	%	Heating, ventilating	%
_	Roofing, waterproofing	%	Electrical	40
	Sheet metal	1 %	Electric fixtures	<i>G</i> /0
	Lath, plaster, acoustic	%	Approach work	9/2
-	Insulation	%	Other	%
	Antenna system	45%	2.0	
L	Coaxial cable	%	Power ceble	%
· T	otals:			······································
, –				
	Amount of contract, including additions and deductions \$44,908.60			
	Value of work completed to date			
	Value of materials on site			
	Value of materials in storage			
	Total value of completed work and materials 12,500.00			
	Media 1 a C and 1 a C			
		20 Oct		23.10
		3.7 267	n pe r	
			ÞΥ	

See opposite side for instructions.

(Signature)

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120016-1

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
 - 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
 - 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.